Kodak

ThermoFlex Mid II and Narrow Hybrid
Platesetter

Installation Workflow and Checklist
English

732-00115A-EN Rev A

Copyright

Kodak

© Kodak, 2006. All rights reserved.

Kodak, Creo and <alphabetically list all Kodak subbrand trademarks used in the document> are trademarks of Kodak.

Acrobat, Adobe, Distiller, Illustrator, PageMaker, Photoshop, and PostScript are trademarks of Adobe Systems Incorporated.

Apple, AppleShare, AppleTalk, iMac, ImageWriter, LaserWriter, Mac OS, Power Macintosh, and TrueType are registered trademarks of Apple Computer, Inc. Macintosh is a trademark of Apple Computer, Inc., registered in the U.S.A. and other countries.

Hexachrome, PANTONE, PANTONE Hexachrome, and PANTONE MATCHING SYSTEM are the property of Pantone, Inc.

PEARL, PEARLdry, PEARLgold, PEARLhdp, and PEARLsetter are registered trademarks of Presstek, Inc.

XEROX is a trademark of XEROX CORPORATION.

http://graphics.kodak.com/

Internal 732-00115A-EN Rev A

Revised September 2007

Introduction

The *Kodak ThermoFlex Platesetter Installation Flowchart* on page 2 provides a detailed timeline for planning the installation of the Kodak® ThermoFlex® platesetter system. In addition, the *Platesetter Installation Checklist* on page 4 helps you to follow up the full installation process.

Platesetter Installation Flowchart

Activity	Before Start	Day 1	Day 2	Day 3	Day 4
1. Site visited 2 to 3 weeks before beginning installation					
2. QEA tool ordered 3 days before installation, battery charged, and QEA software loaded					
3. Site visited or called 2 to 3 days before beginning installation to ensure preprations are on schedule					
4. Location inspected: Platesetter configuration installation area ready: customer notified of any items that need immediate attention, such as air supply, power, network, tables, etc.					
5. All necessary components delivered, including PC, dongle, connection kit, UDRC & components, etc. If anything is missing, arrangements made to have it delivered					
6. Platesetter unpacked and moved to its designated location					
7. Shipping safeguards removed					
8. Safety labels applied, including the relevant multi-lingual label					
9. For magnetic drum configuration only, scrubber and stopper added					
10. Platesetter leveled					
11. External components connected, including workstation, monitor, mouse, keyboard, and UDRC					
12. Power connected					
13. Hardware components checked and verified: •Lens protector clean •V-groove felt lubricated •On/off buttons operate •Drum vacuum sucks and does not blow •E-box voltages per spec (5 V, -5 V, 12 V)					
14. Data connectivity set up, including IP address for relevant workflow and for remote support, if relevant					
15. Customer media definitions set					
16. Workflow used, screenset used and file ripped at different screen rulings sent to CIL					
17. ITP and customer job run from Xpo, optimum setup achieved.					
18. All calibration tests run and checked for all of customer's media setups					
19. UV time for main expose and back expose set, and processor speed and temperature set					

Activity	Before Start	Day 1	Day 2	Day 3	Day 4
20. Minimum dot value found and inserted in the relevant parameter in the workflow					
21. Modem setup and response center called to set the customer in the RSS database. Remote support functions, such as VNC, Netmapping, hard disk mapping tested.					
22. Customer trained on safety precautions, device operation, loading, unloading, media handling, exposing, media definitions setup, basic maintenance, troubleshooting common problems, equipment required, Xpo operation					
23. Handoff to application representative (if possible)					

Platesetter Installation Checklist

Activity	Done	Comments
1. Site visited 2 to 3 weeks before beginning installation		
2. QEA tool ordered 3 days before installation, battery charged and QEA software loaded		
3. Site visited or called 2 to 3 days before beginning installation to ensure preprations are on schedule		
4. Location inspected: Platesetter configuration installation area ready: Customer notified of any items that need immediate attention, such as air supply, power, network, tables, etc.		
5. All necessary components delivered, including PC, dongle, connection kit, UDRC & components, etc. If anything is missing, arrangements made to have it delivered.		
6. Platesetter unpacked and moved to its designated location		
7. Shipping safeguards removed		
8. Safety labels applied, including the relevant multi-lingual label		
9. For magnetic drum configuration only, scrubber and stopper adde		
10. Platesetter leveled		
11. External components connected, including workstation, monitor, mouse, keyboard, and UDRC		
12. Power connected		
13. Hardware components checked and verified: •Lens protector clean •V-groove felt lubricated •On/off buttons operate •Drum vacuum sucks and does not blow •E-box voltages per spec (5 V, -5 V, 12 V)		

Activity	Done	Comments
14. Data connectivity set up, including IP address for relevant workflow and for remote support, if relevant		
15. Customer media definitions set		
16. Workflow used, screenset used and file ripped at different screen rulings sent to CIL		
17. ITP and customer job run from Xpo, optimum setup achieved.		
18. All calibration tests run and checked for all of customer's media setups		
19. UV time for main expose and back expose set, and processor speed and temperature set		
20. Minimum dot value found and inserted in the relevant parameter in the workflow		
21. Modem setup and response center called to set the customer in the RSS database. Remote support functions, such as VNC, Netmapping, hard disk mapping tested.		
22. Customer trained on safety precautions, device operation, loading, unloading, media handling, exposing, media definitions setup, basic maintenance, troubleshooting common problems, equipment required, Xpo operation		
23. Handoff to application representative (if possible) performed		