Trendsetter Operator Training Checklist

After system installation and before leaving the customer site, please ensure that the operators have been thoroughly trained and can successfully demonstrate or describe the following procedures to Creo personnel.

Start with recorder powered down and workstation software not running.

Have operator:

- ☐ Demonstrate how to properly open and remove door panels.
- ☐ Show the location of the air cutoff valve and abort switch(es).
- ☐ Demonstrate how to change both the high pressure and fan filters and explain the importance of effective maintenance and replacement procedures.
- ☐ Show how to clean edge detect strip, encoder disk, and drum roller and explain what can be used to clean each one.
- ☐ Indicate where the system power switch is located and power up the Trendsetter.
- ☐ Start the workstation software.
- ☐ Explain why Trendsetter won't accept jobs for 3 minutes after powering up. (Laser initializing).
- ☐ Demonstrate how to switch between "RIP to disk" mode and "RIP to plate" mode. For this test, leave system in "RIP to disk" mode
- ☐ Show how to add and edit plate types.
- ☐ Demonstrate how to generate a PPD file.
- ☐ Set workstation for manual plate selection.
- ☐ Set proper page setup information.
- ☐ Demonstrate how to change spool folder locations.
- ☐ Submit and queue 3 Creo .PS file locally from workstation.
- ☐ Load first plate into Trendsetter. If Trendsetter is an Autoloader, have customer load bay using the Workstation Software.
- ☐ If Trendsetter is not an autoloader, remove plate from Trendsetter after imaging plate 1.
- ☐ Abort second file during imaging by dragging job from active image box to held queue.
- ☐ If Trendsetter is an Autoloader, have customer submit ATP7A on a plate size other than what is loaded in the bay. Have the customer load a plate using manual bypass (load plate), and ensure that they do so correctly.

Simulate a plate flyoff while imaging third image and ensure operator:

- ☐ Does not power down recorder or software as a means of error recovery.
- ☐ Correctly responds to workstation error dialogue boxes.
- ☐ Engages abort switch before clearing plate.
- ☐ Properly and safely removes plate from drum.
- ☐ Properly parks TE clamps against nylon stop.
- ☐ Properly releases abort switch.
- ☐ Continues to properly respond to and clear error recovery dialogue boxes.

- ☐ Operator is able to install PPD on front end computer and submit file to TS.

- ☐ Make sure that customer has 2 copies of the Trendsetter operator manual.
- ☐ Designate customer maintenance person or electrician as qualified to access power box to check and replace fuses.

Customer name: _____

Recorder S/N: _____

Operator names: _____

_____

_____

_____

_____

_____

Creo Representative: _____

Customer Rep: _____

Date: _____